

Golf Course PRCC 2017-18 Paver Project

Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1 Golf Course PRCC 2017-18 Paver Project	Complete	●	05/21/18	06/08/18	\$20,000.00			Pavers between golf holes #9 and #10. Also, along #14 pond to green. Walkway to practice area at CH.
2								
3 <input type="checkbox"/> Phase 1 - Planning	Complete	●	05/18/18	05/18/18			Board	
4 Solicit Bids	Complete	●	04/12/18	05/07/18			Board	
5 Board review and vote	Complete	●	05/18/18	05/18/18			Board	
6 Select Contractor	Complete	●	05/18/18	05/18/18			Board	Farley Paving and Stone
7								
8 <input type="checkbox"/> Phase 2 - Implementation	Complete	●	05/21/18	06/08/18			Contractor	
9 Area Adjacent to CH:								
10 Select industrial grade pavers and color	Complete	●	05/18/18	05/18/18			Board	Same pavers as front of CH
11 Remove grass, grade surface	Complete	●	05/21/18	05/21/18			Contractor	
12 Spread sand and pack down	Complete	●	05/22/18	05/22/18			Contractor	
13 Install pavers between #9 and #10	Complete	●	05/22/18	05/22/18			Contractor	
14 Hole #14:								
15 Remove existing DG and Concrete sidewalk	Complete	●	05/23/18	05/24/18			Contractor	
16 Level ground,spread and compact sand	Complete	●	05/24/18	05/29/18			Contractor	
17 Install pavers to the green	Complete	●	05/25/18	05/29/18			Contractor	
18 Install pavers in practice area	Complete	●	06/01/18	06/08/18			Contractor	
19								
20 <input type="checkbox"/> Phase 3-Acceptance	Complete	●						
21 Board review /Sign off	Complete	●	06/08/18	06/08/18			Board	