

# PRCC 2018-19 GC Tee Box Modifications Project

Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1 PRCC 2018-19 Tee Box Modifications			04/02/18	07/05/18	\$17,570.00			This project includes modifications (lengthened, widened, expanded) to tee boxes on GC Holes 1,4,6,8,9,10 and 14. Hole # 4 will have new tee box added.Practice putting green is closed for the Summer. Ladies tees will be available on holes with new sod.
2								
3 - Phase 1 - Planning								
4 Solicit Bids	Complete	●	04/02/18	04/27/18			Board	
5 Board review and vote	Complete	●	05/18/18	05/18/18			Board	May BOD Meeting
6 Select Contractor	Complete	●	05/18/18	05/18/18			Board	PWLC
7								
8 - Phase 2 - Implementation	Complete	●	06/20/18	07/05/18				
9								
10 - Hole #1								
11 Remove existing sod	Complete	●	06/20/18	06/20/18				
12 Expand tee box	Complete	●	06/21/18	06/22/18				
13 Add fill dirt/sand and level	Complete	●	06/22/18	06/22/18				
14 Lay new sod	Complete	●	06/28/18	06/28/18				
15 - Hole #4-Build new tee box								
16 Shape and lay gravel for drainage	Complete	●	06/21/18	06/21/18				
17 Build up with sand and level	Complete	●	06/21/18	06/21/18				
18 Lay new sod	Complete	●	06/30/18	06/30/18				
19 - Hole #6								
20 Remove existing sod	Complete	●	06/21/18	06/21/18				
21 Expand tee box	Complete	●	06/22/18	06/22/18				
22 Add fill dirt/sand and level	Complete	●	06/22/18	06/22/18				
23 Lay new sod	Complete	●	06/30/18	07/03/18				
24 - Hole #8								
25 Remove existing sod	Complete	●	06/21/18	06/21/18				
26 Expand tee box	Complete	●	06/22/18	06/22/18				
27 Add fill dirt/sand and level	Complete	●	06/22/18	06/22/18				
28 Lay new sod	Complete	●	06/28/18	06/28/18				
29 - Hole #9								
30 Remove existing sod	Complete	●	06/22/18	06/22/18				
31 Expand tee box	Complete	●	06/22/18	06/22/18				
32 Add fill dirt and level	Complete	●	06/22/18	06/22/18				
33 Lay new sod	Complete	●	06/28/18	06/28/18				
34 - Hole #10								
35 Remove old putting green sod	Complete	●	06/20/18	06/20/18				
36 Remove 2 palm trees	Complete	●	06/21/18	06/21/18				
37 Expand tee box	Complete	●	06/22/18	06/25/18				

	Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
38	Expand practice putting green	Complete	●	06/22/18	06/26/18				
39	Lay new sod	Complete	●	07/02/18	07/05/18				
40									
41	<input type="checkbox"/> Hole #14								
42	Remove existing sod	Complete	●	06/20/18	06/20/18				
43	Expand tee box	Complete	●	06/22/18	06/22/18				
44	Add fill dirt/sand and level	Complete	●	06/22/18	06/22/18				
45	Lay new sod	Complete	●	06/30/18	06/30/18				
46									
47	<input type="checkbox"/> Phase 3-Acceptance	Pending							Board meets next week.
48	Board review /Sign off								