

PRCC Golf Practice Area

Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
PRCC Golf Practice Area	Active	<div style="width: 20%;"></div>	08/28/16	06/29/18	\$2,100.00			Installing two practice stalls for golf warmup/practice. Located on west end of clubhouse. Expected Completion 11/11/16. Project delayed due to homeowner complaints. Project restarted 6/2018. Will begin with 1 stall and add 2nd, if needed.
<input type="checkbox"/> Phase 1-Planning	Complete						Board	
<input type="checkbox"/> Obtain Board Approval	Complete	<div style="width: 100%;"></div>	08/28/16	08/28/16			Board	
<input type="checkbox"/> Phase 2-Implementation	Active	<div style="width: 20%;"></div>						
Obtain Bids	Complete	<div style="width: 100%;"></div>	08/08/16	08/31/16				
Select Contractor	Complete	<div style="width: 100%;"></div>	10/26/16	10/26/16				
Prepare location sight	Complete	<div style="width: 100%;"></div>	10/27/16	10/27/16			Contractor	
Purchase mats and interior nets	Complete	<div style="width: 100%;"></div>	10/14/16	10/14/16			Dir of Golf	Online-Amazon
Pour concrete	Complete	<div style="width: 100%;"></div>	10/27/16	10/27/16			Contractor	Alumaline Direct Contractors
Install 10ft. poles	Complete	<div style="width: 100%;"></div>	06/21/18	06/21/18			Contractor	Allen Fence
Order Exterior Netting	Active	<div style="width: 20%;"></div>	06/22/18	06/26/18			Contractor	
Install exterior net	Pending	<div style="width: 10%;"></div>	06/27/18				Contractor	
Install mats and interior net	Pending	<div style="width: 10%;"></div>					Dir of Golf	
<input type="checkbox"/> Phase 3-Acceptance								
PRCC Board Review/Sign Off	Pending						Board	