

# Scarlet Pool/Spa Rennovation

	Project/Task Name	Status	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1	PRCC Scarlet Pool/Spa Renovation	Active	12/20/16		\$47,500.00		Board	
2	<input type="checkbox"/> Phase 1-Planning	Complete						
3	PRCC Board Vote	Complete	12/14/16	12/14/16			Board	
4								
5	<input type="checkbox"/> Phase 2-Implementation							
6	<input type="checkbox"/> Scarlet Pool and Spa							
7	Solicit Sealed Bids	Complete	10/03/16	12/12/16			Board	
8	Select Contractor	Complete	12/14/16	12/14/16			Board	Fred Rock Pool Construction
9	Obtain Permit/Approval(s)	Complete					Contractor	
10	Shutdown	Complete	12/20/16	12/20/16			Contractor	
11	Drain Water	Complete	12/20/16	12/23/16			Contractor	
12	Remove Plaster and Cement	Complete	12/24/16	12/30/16			Contractor	
13	Evaluate Pool Furniture for Repair /Replacement	Inactive					Board	
14	Form Deck	Active	01/04/17				Contractor	
15	Install Skimmers	Inactive					Contractor	
16	Install Drainage	Inactive					Contractor	
17	Install Spa Jets	Inactive					Contractor	
18	Pour Concrete	Inactive					Contractor	
19	Install Tile	Inactive					Contractor	
20	Plaster	Inactive					Contractor	
21	Refill	Inactive					Contractor	
22	Opening	Inactive		02/01/17			Contractor	This is a target date - on schedule as of 1/9/17
23								
24	Phase 3-Sign Off						Board	
25								
26								
27								
28								
29								
30								
31								
32								
33								
34								