

PRCC 2018-19 GC Safety Fence Replacement

Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1 PRCC 2018-19 GC Safety Fence Replacement	Active		06/20/18	07/09/18	\$8,120.00			This project involves replacing the chain-link safety fences on GC Holes #3 and #7 and adding a new fence off #5 Tee Box.
2								
3 <input type="checkbox"/> Phase 1 - Planning	Complete		04/02/18					
4 Solicit Bids	Complete							
5 Board review and vote	Complete		04/19/18	04/19/18				
6 Select Contractor	Complete							Allen Fence
7								
8 <input type="checkbox"/> Phase 2 - Implementation								
9								
10 <input type="checkbox"/> Hole #7								
11 Prepare site for 2 new fences	Complete		06/19/18	06/19/18			Dir. of Golf	Painted lines for angle of new fence
12 Set posts	Complete		06/20/18	06/20/18				
13 Install new netting	Pending							
14 Remove old chain-link fence	Inactive							
15								
16 <input type="checkbox"/> Hole #3								
17 Prepare site for new fence	Complete		06/19/18	06/19/18			Dir. of Golf	Painted lines for angle of new fence
18 Set posts	Complete		06/21/18	06/21/18				
19 Install new netting								
20 Remove old chain-link fence								
21 <input type="checkbox"/> Hole #5								
22 Prepare site for new fence	Complete		06/19/18	06/19/18			Dir. of Golf	Painted lines for angle of new fence
23 Remove Shrubs								
24 Set posts	Complete		06/21/18	06/21/18				
25 Install new netting								
26 Remove old chain-link fence								
27								
28 <input type="checkbox"/> Phase 3-Acceptance								
29 Board Approval/Sign Off								
30								
31								
32								
33								
34								
35								
36								