

PRCC Stucco Repair-Interior Wall Fred Waring

	Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1	PRCC Stucco Repair-Interior Wall Fred Waring	Complete	●	08/22/16		\$10,000.00	\$7,877.00	Landscape	
2									
3	<input type="checkbox"/> Phase 1-Planning							Board	
4	Solicit Bids	Complete	●	08/22/16				Landscape	RW Painting & Stucco preparing estimate
5	PRCC Board Vote	Complete	●					Board	
6	Select Contractor	Complete	●					Board	RW Painting & Stucco awarded contract
7									
8	<input type="checkbox"/> Phase 2-Implementation							Landscape	
9	Repair Stucco	Complete	●	09/12/16	09/22/16			Contractor	
10	Paint wall	Complete	●	09/27/16	09/29/16			Contractor	
11									
12	<input type="checkbox"/> Phase 3-Acceptance								
13	PRCC Board Review/Sign Off	Complete	●	09/30/16	09/30/16			Board	
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29	<input type="checkbox"/>								
30									