

# PRCC Replace Lake Liner - #18

Project/Task Name	Status	% Complete	Start Date	End Date	Est Cost	Actual Cost	Assigned To	Comments
1 PRCC Replace Lake Liner -GC Hole #18	Active		03/01/16	08/31/16	\$160,000.00		Board	Lake between between GC holes 10 & 18 needs to be re-lined and refurbished. The inspection revealed 15 visual leaks in the current liner, which causes a loss of 20 acre ft. of water per year.
2								
3 <input type="checkbox"/> Phase 1-Planning								
4 Solicit Bids	Active		03/01/16	04/29/16	\$0.00	\$0.00	Board	Walk thru with Solis and Cook
5 PRCC Board Vote								
6 Select Contractor	Pending				\$0.00	\$0.00	Board	
7								
8 <input type="checkbox"/> Phase 2-Implementation								
9 <input type="checkbox"/> Lake Liner	Pending				\$115,000.00		Contractor	
10 Remove old liner	Pending						Contractor	
11 Install new liner	Pending						Contractor	
12								
13 Water feature on GC Hole #18					\$45,000.00			Optional
14								
15								
16								
17								
18								
19								
20								